EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Water Supply Lines & Facilities for Ward no: 8, Kadugodi Sub Divisions.
2	Amount of Work Portion	502102 =/-
3	Estimated Cost	5.09 Lakhs.
4	Name of contractor	M/S. KRIDL
5	Agreement No.	561
6	No. and date under which work order issued	561 / 28-02-2014
7	Time limit originally fixed for completion	90 Days / 28-5-2014
8	Date of application by the contractor for granting extension of time	28-5-2014
9	Date of receipt of application in the sub division office	28-5-2014
10	Extension granted if any	—
	i)	—
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	
14	Time now applied for	1100 Days
15	Date of recommending time limit applied for	28-5-2014
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	1100 Days.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB Work has been going on Good Spot
22	Remarks of the EE with the daily rate of penalty proposed	Approve as per the KTPP
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Superintendent Engineer
Yelahanka Zone, Bangalore-92

Penalty @ 1% per day

Chief Engineer
Yelahanka Zone
Greater Bangalore Mahanagara
Bangalore 92